

For
(A)

b

11/10/57

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R359.4.
Approval expires 12-31-60.

Indian Agency _____

Navajo Tribal

Allottee _____

Lease No. 1-149-IND-9239

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Farmington, New Mexico February 6, 19 57

STANOLIND-GULF NAVAJO

Well No. 1 is located 415 ft. from N line and 940 ft. from W line of sec. 4

SW 1/4 Section 4

(1/4 Sec. and Sec. No.)

Wildcat

(Field)

T-25-N R-16-W

(Twp.)

(Range)

San Juan

(County or Subdivision)

NMPM

(Meridian)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 9473 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On February 2, 1957, this well was spudded, and on February 5, 1957, 13-3/8" casing was landed at 517' with 590 sacks of cement. After waiting on cement for 36 hours, casing and water shut off were tested with 800 pounds pressure for thirty minutes, with no drop in pressure. Drilling operations were resumed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PAN AMERICAN PETROLEUM CORPORATION

P. O. BOX 487

Address FARMINGTON, NEW MEXICO

By

Title Field Superintendent



