

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

Contract No. 92

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FIRM OR LEASE NAME

Jicarilla 92

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Tapacito Pictured Cliffs

11. SEC., T., R., & CO. U.S. AND  
SURVEY OR AREA

Sec. 30, T27N, R3W

12. COUNTY OR PARISH 13. STATE

Rio Arriba

N.M.

1. OIL ☐ GAS ☒  
WELL WELL OTHER

2. NAME OF OPERATOR

Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR

P. O. Box 90 Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)  
At surface

1845' FNL and 1270' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DT, RT, GR, etc.)

7265' GR

10. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANE

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT\*

(Other) "Spud and Casing"

(Note: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give surface locations and measured and true vertical depths for all markers and zones pertinent to this work).\*

9-18-75 MOL and RU.

9-19-75 Drilled 12 1/4" hole to 124'. Ran 3 joints (123') 8 5/8", 24#, K-55 csg. set @ 123'. Cemented w/90 sxs. Good circ.


9-20-75 Waiting on rotary rig.

10- 4-75 MOL and RU. Pressure test csg. to 600 psi for 1/2 hr. Held OK.

10- 9-75 Drilled 6 3/4" hole to 4248' KB w/mud. Ran Gamma Ray Density and Induction logs. Ran 141 joints (4229') 2 7/8", 6.4#, EUE csg. set @ 4241' KB. Baffle @ 4233'.

10-10-75 Cemented w/110 sxs.

10-11-75 Waiting on completion.



18. I hereby certify that the foregoing is true and correct

SIGNED

*D. H. Mamoncelli*  
D. H. MAMONCELLI

TITLE

Petroleum Engineer

DATE

October 14, 1975

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side

21.