

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF078569

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2090'S, 1830'W

7. UNIT AGREEMENT NAME

San Juan 28-7

8. FARM OR LEASE NAME

San Juan 28-7

9. WELL NO.

228

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T-27-N, R-7-W
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Rio Arriba New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6804' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

09-08-74 TD 3518'. Ran 110 joints 7", 20#, K-55 intermediate casing, 3506' set at 3518'. Cemented with 266 cu. ft. cement. WOC 12 hours, held 1200#/30 minutes. Top of cement at 1700'.

09-16-74 TD 7838'. Ran 241 joints 4 1/2", 10.5 and 11.6#, K-55 production casing, 7827' set at 7838'. Float collar set at 7829'. Cemented with 668 cu. ft. cement. WOC 18 hours. Top of cement at surface.

11-01-74 PBTD 7829'. Tested casing to 4000#, OK. Perf'd 7595', 7596', 7672', 7712', 7740', 7762', 7796' with 1 shot per zone. Frac'd with 55,000# 40/60 sand and 56,700 gallons treated water. No ball drops. Flushed with 5150 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

L. J. Buzco

TITLE

Drilling Clerk

DATE

November 4, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

LL
*See Instructions on Reverse Side