

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form Approved.
Budget Bureau No. 42-R1424

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐

2. NAME OF OPERATOR

John H. Hill and Gordon L. Llewellyn

3. ADDRESS OF OPERATOR Suite 140 Campbell Centre
8350 N. Central Expressway Dallas, Tx 75206

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)

AT SURFACE: 2130' FNL, 660' FWL
AT TOP PROD. INTERVAL: Same
AT TOTAL DEPTH: Same

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☒
☐
☐
☐
☐
☐
☐
☐
☐
☐

RECEIVED

FEB

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

U.S.

FARMINGTON DISTRICT

5. LEASE

NM-02901

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Foster

9. WELL NO.

4-A

10. FIELD OR WILDCAT NAME Blanco Mesa Verde
Ballard Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

N/2 Sec. 4 T-26N R-8W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
6389' GL 6399' KB

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spudded 12 1/4" hole @ 6 PM 1-7-80, ran 8 jts new 8 5/8" 24# K-55 casing set @ 340', cemented w/250 sks Class B, 2% CACL. PD @ 10 AM 1-8-80. Cement circulated. WOC 12 hrs, tested casing & BOP to 1000# for 15 min, held OK.

Drilled 7 7/8" hole to 4900', ran IES & GR-Density logs. Ran 122 jts new 5 1/2" 15.5# K-55 casing set @ 4900' w/stage tool @ 2508'. Cemented 1st stage w/125 sks HLC and 250 sks 50-50 posmix. Cemented 2nd stage w/125 sks 65-35 posmix, 12 % gel and 125 sks 50-50 posmix. Job complete @ 6 PM 1-21-80. Approximate top of cement 900'. WOC.

Subsurface Safety Valve: Manu. and Type

18. I hereby certify that the foregoing is true and correct

SIGNED

John H. Hill

TITLE

Superintendent

DATE

Feb. 6, 1980


(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE



ACCEPTED FOR RECORD

NMOCC

FEB 8 '80

*See Instructions on Reverse Side

FARMINGTON DISTRICT
BY