

	30	
0		

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Navajo Tribe

of Indians

Allottee SW/4, Sec. 30, T-27N

R-8W

Lease No. Navajo I-149-Ind-8468

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

RECEIVED

JUN 3 1958

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

May 22

Navajo Indian
Well No. 1-B is located 972 ft. from N line and 847 ft. from W line of sec. 30

SW/4, SW/4, Sec. 30
(1/4 Sec. and Sec. No.)

T-27N
(Twp.)

R-8W
(Range)

N.M.P.M.
(Meridian)

South Blanco-Pict. Cliff
(Field)

San Juan County
(County or Subdivision)


New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 6077 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding, cementing points, and all other important proposed work)

- 1- Set Baker Model "N" Magnesium Bridge plug at 1995 - Perf. 2 foot, 8 holes from 1992-1994.
- 2- Ran Model "K" Baker cement retainer on 2" tubing set at 1916 - Squeeze perforation 1992-1994 w/60 sacks regular cement-Maximum squeeze pressure 3500 psi - on April 26, 1958.
- 3- Drilled retainer and bridge plug and cleaned out to 2070.
- 4- Re-perf. 2 shots 1 foot from 2004 to 2034 on April 28, 1958.
- 5- Ran 2000 gallons Dowell "X" acid and washed perforations on April 30, 1958.
- 6- Ran 1" tubing landed at 2046 on May 2, 1958.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Southern Union Gas Company

Address 1001 Eurt Building

Dallas, Texas

By Paul J. Stote

Title Drilling Superintendent