Form 3160-5 (December 1989)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FOI	M AP	ROY	VED	
Budget B	ureau N	0. 1	004-	013
Expires:	Septem	ber :	30 . I	1990

		rbiter: milet p				
5.	Lease	Design	MION	and	Seria	No.

SF079319 6. If Indian, Allottes or Tribe Name

SUNDRY	NUTICES AND	REPORTS ON	WELL2	
6	annala ka delil ar	to decores or rec	ntry to a differe	nt rac

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals

7.	If t	Jak	Of	CA.	Agreeme	at Desi	RANLION

SUBMIT IN TRIPLICA D	7. If Unit or CA, Agreement Designation
1. Type of Well Oil X Well Other 2. Name of Operator	8. Well Name and No. Federal 28-8-31 #2
SG Interests I, Ltd. OIL C	ON. DIV.
P. O. Box 421, Blanco, NM 87412-0421	00. Field and Pool, or Exploratory Area Basin Fruitland Coal
4. Location of Well (Footage, Sec., T., R., M., or Survey Description) 1385 1385 FSL & 1405' FWL (Unit Letter K Section 31, T28N, R8W	
12. CHECK APPROPRIATE BOX(s) TO INDICATE NATUR	RE OF NOTICE, REPORT, OR OTHER DATA

12.	TYPE OF SUBMISSION	TYPE OF ACTION		
	Notice of Intent Subsequent Report Final Abandonment Notice	Abandonment Recompletion Plugging Back Casing Repair Altering Casing	Change of Plans New Construction Non-Routine Fracturing Water Shut-Off Conversion to Injection	
		(Note: R	Date/Surface Casing eport results of multiple completion on Well Completion or etion Report and Low form.)	

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Spud Date:

11-27-92

Hole Size:

12 1/4"

Casing:

6 Jts)271') 8 5/8", 23#, X42LS, Casing set @ 283',

Guide Shoe @ 282', Insert Float, 3 Centralizers @

263', 179', & 95'.

Cement:

200 sx Class B w/2% CaCl (1.18 Yield/236 cu ft).

Circ 15 bbls cement to surface.

Pressure Test:

Pressure test BOP Stack & Float Equipment to 800 ps/ - Held OK.

Pressure test Casing to 800 psi - Held OK.

14. I hereby certify that the foregoing is true and correct Signed & A : Base	Title Agent (915) 694-6107	12/08/92
(This space for Federal or State office use)		400mais0 k08 31 cast
Approved by	Title	Date