

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator SOUTHLAND ROYALTY COMPANY Lease Reid Well No. 18
Location of Well: Unit K Sec. 18 Twp. 28N Rge. 09W County San Juan

	Name of Reservoir or Pool	Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbr. or Cag.)
Upper Completion	Blanco Mesaverde	Gas	Flow	Casing
Lower Completion	Basin Dakota	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA							
Upper Compl	Hour, date Shut-in	9-18-82	Length of time shut-in	72 Hrs.	SI press. psig	T. 430 C. 430	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	9-18-82	Length of time shut-in	72 Hrs.	SI press. psig	T. 444	Stabilized? (Yes or No)

FLOW TEST NO. 1					
Commenced at (hour, date)*			9-21-82		
			Zone producing (Upper Lower): Lower		
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		
9-19-82		T. 399 C. 400	T. 415		
9-20-82		T. 415 C. 415	T. 426		
9-21-82		T. 430 C. 430	T. 444		
9-22-82	24 Hrs.	T. 430 C. 430	T. 426		
9-23-82	48 Hrs.	T. 365 C. 366	T. 350		

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

MID-TEST SHUT-IN PRESSURE DATA				
Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2					
Commenced at (hour, date)**			Zone producing (Upper or Lower):		
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks
		Upper Compl.	Lower Compl.		

Production rate during test
Oil: _____ BOPD based on _____ Bbls. in _____ Hrs. Grav. _____ GOR _____
Gas: _____ MCFPD; Tested thru (Orifice or Meter): _____

REMARKS: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: SEP 25 1982 19
Oil Conservation Division
Original Signed by CHARLES GRULSON
By _____
Title DEPUTY OIL & GAS INSPECTOR, DIST. #

Operator SOUTHLAND ROYALTY COMPANY
By James W. Smith
Title District Field Foreman
Date 9-28-82

1. PURPOSE AND SCOPE

1. The well shall be cemented on each multiply completed zone, and a separate completion of the well, and annually tested for gas leakage from the multiple completion. The testing shall be done on all multiple completions within 90 days of completion and of chemical or fracture treatment, and shall also be done on a well during which the packer has been installed or removed. Tests shall also be taken at any time the well is shut-in or when requested by the Division.

the Division in writing of the exact time the
test operators shall also be so notified.

2. The dual zone shall not commence when both zones of the dual zone are stabilized for pressure stabilization. Both zones shall remain shut-in until the pressure in each has stabilized, provided the shut-in time is not remain shut-in more than seven days.

When the flow rate in the zone of the dual completion shall be produced at a rate of 100 bbl per day or less while the other zone remains shut-in. The flow rate shall be maintained for seven days in the case of a gas well and 14 days in the case of an oil well. Note: If, on an initial packer test, the flow rate is less than the flow rate due to the lack of flow, the flow period shall be three hours.

After completion of Flow Test No. 1, the well shall again be shut-in for a minimum of 24 hours before the next test is run.

...the test shall be conducted even though no leak was indicated
...the procedure for Flow Test No. 2 is to be the same
...except that the previously produced zone shall re-
...the same which was previously shut-in is produced.

7. Pressures for is-a-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at 1-hour intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (i.e., approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be accurately measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

9. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-1-78, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

