

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF077111

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Lackey

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Harris Mesa Chacra Ext

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 34, T-28-N, R-9-W

N.M.P.M.

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

869'N, 890'W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6217' GL

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

11-25-74 Tested surface casing, held 600#/30 minutes.

11-29-74 TD 3507'. Ran 127 joints 2 7/8", 6.4#, J-55 production casing, 3495' set at 3507'. Baffle set at 3497'. Cemented with 730 cu. ft. cement. WOC 18 hours. Top of cement at 1250'.

12-11-74 Tested casing to 4000#--OK.  
PBSD 3497'. Perf'd 3330-36', 3444-50', 3456-62', 3468-72' with 6 shots per zone. Frac'd with 26,000#, 10/20 sand and 30,500 gallons treated water. Dropped 3 sets of 6 balls each. Flushed with 850 gallons water.

DEC 16 1974

18. I hereby certify that the foregoing is true and correct

SIGNED M. P. BuscoTITLE Drilling ClerkDATE December 13, 1974

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side