UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

	5.	LEASE
	SF	079634 A
	6.	IF INDIAN, ALLOTTEE OR TRIBE NAME
_	7.	UNIT AGREEMENT NAME
nt		
	8.	FARM OR LEASE NAME
	MCC	Clanahan "A"
	9.	WELL NO.
	3	
	10.	FIELD OR WILDCAT NAME
_	Wil	ldcat Chacra
	11.	SEC., T., R., M., OR BLK. AND SURVEY OR

GEOLOGIONE CONTE	
SUNDRY NOTICES AND REPORTS ON WELLS	7. UNIT AGREEMENT NAME
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)	8. FARM OR LEASE NAME
1. oil gas w	McClanahan "A"
1. oil gas well other	9. WELL NO.
2. NAME OF OPERATOR	3
SUPRON ENERGY CORPORATION	10. FIELD OR WILDCAT NAME
3. ADDRESS OF OPERATOR	Wildcat Chacra
P.O. Box 808, Farmington, New Mexico 87401	11. SEC., T., R., M., OR BLK. AND SURVEY OR
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17	AREA
below.)	Sec. 23, T-28N, R-10W, N.M.P.M.
AT SURFACE: 990 ft./S ; 1120 ft./W line	12. COUNTY OR PARISH 13. STATE
AT TOP PROD. INTERVAL: Same as above	San Juan New Mexico
AT TOTAL DEPTH: Same as above	14. API NO.
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,	
REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW DE KON THE TOP)
ALLEGE TO THE PERSON OF	5825 R.K.B.
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF [] [X]	Mana
FRACTURE TREAT SHOOT OR ACIDIZE	04 100
REPAIR WELL	(NOTE: Report results of multiple completion or zone
PULL OR ALTER CASING	change on Form 9-330.)
MULTIPLE COMPLETE	
CHANGE ZONES	
ABANDON* U U U	
(Other)	

- 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*
 - Spudded 9-7/8" surface hole at 9:00 p.m. 3-12-81.
 - 2. Drilled 9-7/8" surface hole to total depth of 219 ft. R.K.B.
 - 3. Ran 5 joints of 7-5/8", 29.70#, C-75 casing and set at 219 ft. R.K.B.
 - 4. Cemented with 125 sacks of class "B" with 3% calcium chloride. Plug down at 7:30 a.m. 3-13-81. Cement circulated to surface.
 - 5. Waited on cement for 12 hours.
 - 6. Pressure-tested casing to 900 P.S.I. for 15 minutes. Held OK.

	pe	
18. I hereby certify that the foregoing is	s true and correct	
SIGNED Kenneth E. Keddy	true and correct TITLE <u>Production Supt.</u> DAT	March 17, 1981
	(This space for Federal or State office use)	
APPROVED BY	TITLE D.	ATE

ACCEPTED FOR RECORD

*See Instructions on Reverse Side

MAR 25 1981

FARMINGTON DISTRICT