

WELL NO. 4 LEASE Gallegos Canyon UnitOPERATOR Benson & Montin

WELL DRILLING AND COMPLETION HISTORY

DATE	REMARKS
4-2-51	Location surveyed.
8-1-51	Location approved by U.S.G.S.
9-15-51	Moving in rotary
9-16-51	Rigging up rotary.
9-17-51	Set 10-3/4" casing at 100' with 100 sacks cement.
9-18-51	9:00 PM Plug down
9-19-51	Waiting on cement
9-19-51	11:00 AM Drilling at 900'
9-20-51	1:00 AM Total Depth 1460'. Preparing to mix mud.
9-20-51	6:30 AM Total Depth 1528'. Circulating. Preparing to drill pilot hole. Strapped drill pipe out of hole. Corrected Total Depth 1538'.
9-20-51	1:30 PM Drilled 6" pilot hole from 1538-41. Making up core barrel.
9-21-51	8:00 AM Out with core #1, 1541-98.
9-21-51	4:00 PM Out with core #2, 1598-1618. Ran Schlumberger.
9-21-51	11:30 PM On bottom preparing to ream.
9-22-51	6:00 AM Reamed 7-7/8" hole to 1546. Starting in hole with casing.
9-22-51	10:30 AM Plug down. Set 5 1/2" J-55 casing at 1546' with 100 sacks.
9-23-51	Waiting on cement. Moving out rotary.
9-24-51	Waiting on cement. Moving out rotary.
9-24-51	4:00 PM Moving in cable tools, Bucyrus 36L
9-25-51	8:00 AM Rigging up cable tools.
9-26-51	8:00 AM Drilling cement
9-26-51	4:00 PM Drilled plug.
9-27-51	8:00 AM After open 16 hours measured 54" water through 2" (880 MCF) Cleaning out at total depth. Mud on bottom is too heavy to bail.
9-27-51	12:30 PM Broke down tools. Preparing to run siphon line. Measured 58" water through 2" (900 MCF).

WELL NO. 11 LEAS: Gallisgo Canyon Unit
 OPERATOR: Benson & Montin
 WELL DRILLING AND INFORMATION HISTORY

DATE	REMARKS
4-2-51	Location surveyed.
3-1-51	Location approved by U.S.G.S.
2-15-51	Moving in rotary.
2-16-51	Rigging up rotary.
2-17-51	Set 10-3/4" casing at 100' with 100 sacks cement.
	Plug down 3:00 PM
2-18-51	Waiting on cement
2-19-51	Drilling at 300'
2-20-51	1:00 AM Total Depth 1160'. Preparing to mix mud.
	6:30 AM Total Depth 1238'. Circulating. Preparing to drill pilot hole.
	Strapped drill pipe out of hole.
	Corrected Total Depth 1238'.
	Drilled 6" pilot hole from 1238-44'. Making up core barrel.
	1:30 PM
2-21-51	8:00 AM Out with core #1, 1241-98.
	1:00 PM Out with core #2, 1258-101.
	Ran Schlumberger.
	On bottom preparing to ream.
2-22-51	8:00 AM Reamed 7-7/8" hole to 1246'. Starting in hole with casing.
	10:30 AM Plug down. Set 7-7/8" casing at 1246' with 100 sacks.
2-23-51	Waiting on cement. Moving out rotary.
2-24-51	Waiting on cement. Moving out rotary.
	4:00 PM Moving in cable tools, running 30'
2-25-51	8:00 AM Rigging up cable tools.
2-26-51	8:00 AM Drilling cement
	1:00 PM Drilled plug.
2-27-51	8:00 AM After open 15 hours measured 2" water through 2" (680 MCF). Cleaning out at total depth. Mud on bottom is too heavy to bail.
	12:30 PM Broke down tools. Preparing to run siphon line. Measured 58" water through 2" (900 MCF).