

WELL NO. 7 LEASE Gallegos Canyon Unit

OPERATOR Benson & Montin

WELL DRILLING AND COMPLETION HISTORY

| DATE     |          | REMARKS  |
|----------|----------|--|
| 4-28-51  |          | Location surveyed  |
| 8-1-51   |          | Location approved by USGS  |
| 9-29-51  |          | Spudded 12 $\frac{1}{2}$ " hole with cable tools   |
| 9-30-51  |          | Preparing to run surface casing  |
| 10-1-51  |          | Set 93' of 10 3/4" casing @ 103' RKB with 50 sacks   |
| 10-2-51  |          | WOC  |
| 10-3-51  |          | WOC  |
| 10-4-51  |          | WOR  |
| 10-5-51  |          | MIR  |
| 10-6-51  | 8:00 AM  | Total depth 160'. Shut down to change mud. Drained part of a tank of oil into pits and increased viscosity to point that pump won't pick up mud.     |
|          | 9:00 PM  | Total depth 160'. Preparing to drill   |
| 10-7-51  | 8:00 AM  | Total depth 400'. Drilling   |
| 10-8-51  | 5:30 AM  | Total depth 1401'. Preparing to come out of hole to run reamer and junk basket. Drilled to 1406'. 7 7/8" hole to 1403'. 6" pilot hole 1403 to 1406'. |
| 10-9-51  | 12:30 AM | Making up core barrel.   |
|          | 8:00 AM  | Total depth 1420'. Coring  |
|          | 6:00 PM  | Total depth 1464'. Core #1 1406-64'. Cored 58' recovered 58'   |
| 10-10-51 | 8:00 AM  | Total depth 1522'. Core #2 1464-1522' Cored 58'. Recovered 55'.  |
| 10-11-51 | 4:30 AM  | Total depth 1522'. Plug down after setting 5 $\frac{1}{2}$ " casing at 1412' with 95 sacks. (Reamed 7 7/8" hole to 1412')                            |
| 10-12-51 |          | WOC  |
| 10-13-51 |          | WOC  |
| 10-14-51 |          | WOCT   |
| 10-15-51 |          | WOCT   |
| 10-16-51 |          | RUCT   |