

4-28-51	Location surveyed.
8-1-51	Location approved by U.S.G.S.
9-8-51	Hoisting in rig
9-16-51	Spudded
9-17-51	Set surface casing
9-19-51	TD 867. Washington sand blew out and caught fire. Killed well about 8 hours after blowing out. Shut down.
10-6-51	Resumed drilling.
10-13-51	Set 5" production string of casing.
12-22-51	Running up cable tools.
12-23-51	Completed drilling cement.
1-4-52	TD 1498. Preparing to shoot.
1-6-52	RTD 1478. Shot with 88 lbs. SMC.
1-9-52	TD 1493 RTD 1478. Cleaned out to 1478.
2-8-52	Ran 1" tubing to 1461 and shut in. Took static potential test completed.



LTR



Job separation sheet

COPY FOR
STATE OF NEW MEXICO
OIL CONSERVATION
COMMISSION
SUBMIT IN TRIPLICATE TO
DISTRICT OFFICE

UNITED STATES
DEPARTMENT OF THE INTERIOR (Gallegos Canyon Unit)
GEOLOGICAL SURVEY

Land Office Santa Fe

Lease No. 078903

Unit I-Sec. 844

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	☒
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Corrected location

Astec, New Mexico Nov. 4, 1951

Well No. 6 is located 1340 ft. from 1/4 line and 1110 ft. from 1/2 line of sec. 22
SW 1/4 Sec. 22 28 N 12 W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5664 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate muddling jobs, cementing points, and all other important proposed work)

Well spudded 9/16/51 as Dakota test.

On Sept. 17, set 10-3/4" surface casing at 312' with 150 sacks of cement. Cement circulated to surface. Set 24 hours. On Sept. 18 drilled plug, tested casing and water shut off with 600 lbs. pressure - 30 minutes - no drop in pressure. Drilling resumed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company BENSON & MONTIN

Address Box 337

Astec, New Mexico

By Wm. Cabell

Title Superintendent