

9/3/80	908	Drlg 12-1/4" surf hole. Spudded @ 3:00 pm, 9/2/80. 120 RPM, 40M#. MW 9.0, vis 60. (B#1)
9/4/80	1732	Drlg. Mud: wtr & Benex. Ran 20 jts 8-5/8" 24# K-55 ST&C Rg 3, GS & 3 cntrlzr (920.39'), landed @ 934.89'KB. Cmtd w/630 sx Cl "B", 2% CaCl, 1/4# Flocele/sx. PD @ 12:00 noon 9/3/80. Circl'd 17 bbls slurry. Tstd BOP. Drld cmt & resumed drlg. 1/2° @ 940'.
9/5/80	2915	Drlg. Mud: wtr & Benex. 1/2° @ 2066'.
9/6/80	3976	Drlg. Mud: wtr & Benex. 3/4° @ 3300'.
9/7/80	4895	Drlg. Mud: wtr & Benex. 1° @ 4887'.
9/8/80	5370	Drlg. Mud: 8.8#, vis 38, WL 7.5. Lost approx 100 BM @ 5240'. 3/4° @ 5310'.
9/9/80	5625	Drlg. Mud: 9#, vis 37, WL 7.4. Made 2 trips f/hole in DP. 55' fillup on 1st trip; 50' on 2nd trip.
9/10/80	5960	Drlg. Mud: 9.3#, vis 38, WL 7.4
9/11/80	6300 (340)	Drlg. Mud: 9.4#, vis 38, WL 7.8.
9/12/80	6470 (170)	Logging w/Schl. Mud: 9.5#, vis 60, WL 6.8. Made 20 std short trip @ 6307' while working on pmp motor. WL TD @ 6469'. 3/4° @ 6470'.
9/13/80	6550 (80)	Logging. Mud: 9.6#, vis 58, WL 7. Strtd logging 6470'. Not deep enough. Drld 80'. Logging again @ 6550'
9/14/80	6550	TD - MORT. Ran DIL TD - 935'. CNL FDC GR & Caliper 6550-5360' & 4760-3234' & 2165-1640'. TIH. LD DP. Ran 157 jts 4 1/2" 10.5# K-55 ST&C R3 csg (6554.93', GS, FC. FC @ 6528', DV @ 2135', 10 scratchers 6540-6340', 8 cntrlzrs jt 1,2,3,4,6,8,105&107. Cmt 1st stage w/ 500 gal mud flush & 10 BW, 315 sx 65/35 poz, 14% gel, 12 1/2# gilsonite/sx + 290 sx 50/50 Poz w/2% gel + 3/4% CFR-2. Slurry 218 bbls displ'd w/104 BW. Circ press 1100 psi, bmpd plug 1800 psi @ 9 pm. Full returns. Circ 3 hrs. Cmtd w/500 gals mud flush, 10 BW, 306 sx 65/35 Poz, 14% gel, 12 1/2 gilsonite/sx, 146 bbls slurry. Displ'd w/34.4 bbls slurry. Closed DV tool w/2M psi @ 12:35 am 9/14/80. RR 3 am 9/14/80.
9/15/80	6550	TD - WO completion.
9/16/80	6550	TD - WO completion.
9/17/80	6550	TD - WO completion.
9/18/80	6550	TD - WO completion. (Drop f/report until completion commences.)
3/12/81	6550	Day-13. Fin RU. (Mud wt & type - clear wtr). MI & RU Big A #12. NU stripping head. RIH w/3-7/8" bit & csg scraper on 2-3/8" 4.7# tbg to top of cmt @ 2037'. SI w/tbg safety valve overnite. (Dropped f/report of 9/18/80.)
3/13/81	6550	Day-14. TD - Drlg cmt. (Mud wt & type - fresh wtr.) Drl out 25' cmt & DV tool 2037-2062'. Found cmt @ 6256'. Tried to drl cmt, bit kept plugging. Trip f/new bit. Well SI O/N.
3/14/81 (PB 6350)	6550	Day-15. TD - Drlg cmt w/water. NU BOPE. RIH w/Bit #2. Drld cmt to 6350'. Circ hole clean. SDON.
3/15/81 (PB 6528)	6550	Day 16. TD - SD f/Sunday. Drld cmt to FC @ 6528'. Disp wtr in hole w/2% KCl. POH. RU Schl. Ran CBL/VDL/GR/CCL f/PBTD to top cmt for ea stage. Found good cmt f/FC to approx 400' above top perf. Second stg cmt was scattered w/spotty fair but generally poor bonding. RD Schl. Dowell tested csg to 4000# OK. SD f/Sunday.