

8/20/80	0	Prep to spud.
8/21/80	1250	Drlg. SPUDDED 1:30 pm, 8/19/80. Ran 20 jts 8-5/8" 24#, K-55, ST&C csg (920.29') landed @ 935' KB. Cmt'd w/630 sx Cl "B", 2% CaCl, 1/4# flocele/sx. Circled 20 bbls slurry. PD @ 10:30 am, 8/20/80. WOC 8 hrs & NU BOP. Tstd csg & BOP w/1000 psi & started drlg. 70 RPM, 40M#. Drlg w/wtr & Benex. B#1, 12-1/4", Sm., DG, made 940' in 15 hrs. (B#2).
8/22/80	2706	Drlg. 1° @ 1750'. 70 RPM, 40M#. Drlg w/wtr & Benex. (B#2).
8/23/80	3512	Drlg. 1° @ 3220'. 70 RPM, 40M#. Drlg w/wtr & Benex. (B#2).
8/24/80	4380	Drlg. 3/4° @ 4196'. 70 RPM, 45M#. Drlg w/wtr. (B#2).
8/25/80	4785	Drlg. 1/2° @ 4470'. 70 RPM, 45M#. Drlg w/wtr & Benex. B#2, 7-7/8", Sm., F-2, made 3530' in 75 hrs. (B#3).
8/26/80	5385	Drlg. 1/2° @ 5259'. 70 RPM, 45M#. Mud: 9#, vis 40, WL 8.8, solids 4%, gels 1/2, Pv 16, Yld 8, Ph 8.5, sd tr, FC 2/32, Cl 60, Ca 200. (B#3).
8/27/80	5856	Drlg. 1/2° @ 5763'. 70 RPM, 45M#. Mud: 9.1#, vis 42, WL 8.4, solids 5%, gels 3/5, Pv 18, Yld 8, Ph 8.5, sd tr, FC 2/32, Cl 150, Ca 20. (B#3).
8/28/80	6195	Drlg. 70 RPM, 45M#. Mud: 9.4#. Mud: 9.1#, vis 42, WL 8.4, solids 5%, gels 3/5, Pv 18, Yld 8, Ph 8.5, sd tr, FC 2/32, Cl 150, Ca 20. (B#3).
8/29/80	6360	TOH to log. 70 RPM, 45M#. Mud: 9.3#, vis 60, WL 8.8, solids 7.5%, Gels 5/8, Pv 24, Yld 12, Ph 8.5, sd 1/4%, FC 2/32, LCM 5%, Cl 350, Ca 40. B#3, 7-7/8" Sm., F-3, made 1808' in 90-1/2 hrs.
8/30/80	6360	Rng 4-1/2" csg. Ran DIL & CNL/FDC w/GR Caliper @ TD. WIH w/bit & clrs & POH. Laying DP. R.V. began rng 4-1/2" csg. Mud: 9.2#, vis 50.
8/31/80	6360	TD - Rigging dn drlg rig. Ran 155 jts 4-1/2" csg 10.5# J-55 HT&C w/GS, FC & DV tool (6367.66'), set @ 6359'. Ran 10 scratchers & 8 cntrlzrs. Unable to circ, csg apparently plugged. RU & perf'd f/6344-6345' w/8 jets. Circ @ rate of 8 BPM w/900#. Cmt'd 1st stage w/315 sx 65/35 Poz w/14% gels & 12-1/2# gilsonite/sx; foll w/290 sx 50/50 Poz w/2% gel & 3/4% CFR-2; foll w/50 sx reg cmt w/2% CaCl. PD 7:30 pm - held press 3 hrs - opnd DV tool. Pmpd 500 gals mud flush & 300 sx 65/35 Poz + 14% gel & 12-1/2# gilsonite/sx. Closed tool w/2500# @ 12 MN 8/30/80. Hung csg w/60M#. RR 2:00 am 8/31/80.
9/1/80	6360	TD - Repairing rig.
9/2/80	6360	TD - Prep to move rig
9-3/80	6360	TD - WO Completion.
9-18/80	6360	TD - WO completion. (Drop f/report until completion commences)
3/22/81	6360	Day-13. TD - Prep to SD f/Sunday. MI & RU CU & equip. Unloaded & strapped 2-5/8" new tbhg. PU 3-7/8" bit & 4-1/2" csg scraper & RIH to cmt @ 1903.48'RKB. Drld cmt to DV @ 1935.19'KB. Drld DV & RIH to cmt @ 6254.93'KB. PU 1 std & SDON & f/Sunday. (Dropped f/report of 9/18/80.)
3/23/81	6360	Day-13. TD - Prep to DO cmt & rn CBL. SD f/Sunday.