

**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

SUBMIT IN TRIPLICATE
Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 43-B1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-4452

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORT ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

LONE STAR INDUSTRIES, INC.

3. ADDRESS OF OPERATOR

**C70 JOHN E. SCHALK
P.O. BOX 2078 FARMINGTON, NEW MEXICO 87401**

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

790' FROM THE SOUTH LINE, 790' FROM THE WEST LINE.

SECTION 24, TOWNSHIP 29 NORTH, RANGE 5 WEST.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, OR, etc.)

6525'

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

SCHALK - 52

9. WELL NO.

5

10. FIELD AND POOL, OR WILDCAT

BLANCO MESA VERDE

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

SEC. 24, T-29N, R-5W

12. COUNTY OR PARISH

13. STATE

RIO ARriba

NEW MEX.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

WELL HISTORY ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-28-74 - 183' TD

RAN 4 JOINTS OF 8-5/8", 32# CASING TOTALING 165.38' SET AT 178.38' KBM. CEMENTED WITH 100 SACKS OF CLASS "A" WITH 3% CALCUIM CHLORIDE PER SACK. PLUG DOWN AT 3:15 AM. CEMENT DID NOT CIRCULATE. CEMENTED SECOND TIME WITH 50 SACKS OF CLASS "A" CEMENT WITH 2% CALCUIM CHLORIDE. CEMENT CIRCULATED.

3-11-74 - 5822' KB

RAN 182 JOINTS OF 5-1/2" CASING TOTALING 5840.30' SET AT 5822' KBM. CEMENTED WITH 275 SACKS OF 50/50 POSMIX WITH 12-1/2# GILSONITE PER SACK. PLUG DOWN AT 7:00 P.M. ON MARCH 11, 1974. CEMENTED SECOND STAGE WITH 230 SACKS OF HALLIBURTON LIGHTWEIGHT AND 50 SACKS OF 50/50 POSMIX AND 12-1/2# GILSONITE PER SACK. CEMENT CIRCULATED. PLUG DOWN AT 9:00 P.M. ON MARCH 11, 1974.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

DATE **MARCH 25, 1974**

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SK