

N ^o . OF COPIES RECEIVED	6
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	2
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator		8. Farm or Lease Name
Northwest Pipeline Corporation		San Juan 29-6 Unit
3. Address of Operator		9. Well No.
P.O. Box 90, Farmington, New Mexico 87401		65A
4. Location of Well		10. Field and Pool, or Wildcat
UNIT LETTER <u>J</u> , <u>1550</u> FEET FROM THE <u>South</u> LINE AND <u>1550</u> FEET FROM		Blanco Mesa Verde
THE <u>East</u> LINE, SECTION <u>19</u> TOWNSHIP <u>29N</u> RANGE <u>6W</u> NMPM.		
15. Elevation (Show whether DF, RT, GR, etc.)		12. County
6255' GR		Rio Arriba

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1/4/77 MOL & RU. Spud at 7:00 p.m. Drilled 220' of 12 1/4" hole. Ran 5 jts. (201') 9 5/8", 36#, K-55, casing set at 214'. Cemented with 115 sks. Cl. "B" w/ 1/4# gel flake per sk and 3% CC. Cement circulated. WOC.

1/5/77 Tested casing to 600 PSI for 30 minutes, held O.K.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED D.H. Maroncelli TITLE Production Engineer DATE January 7, 1977

Original Signed by A. R. Kendrick

SUPERVISOR

APPROVED BY _____ TITLE _____ DATE 11/11/77

CONDITIONS OF APPROVAL, IF ANY: