

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO. 30-039-25497
5. Indicate Type of Lease STATE ☐ FEE ☒
6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: OIL WELL ☐ GAS WELL ☒ OTHER	7. Lease Name or Unit Agreement Name San Juan 30-5 Unit 009258
2. Name of Operator Phillips Petroleum Company 017654	8. Well No. SJ 30-5 Unit #22A
3. Address of Operator 5525 Hwy. 64, NBU 3004, Farmington, NM 87401	9. Pool name or Wildcat Basin Dakota & Blanco MV 71599 72319
4. Well Location Unit Letter <u>P</u> : <u>801</u> Feet From The <u>South</u> Line and <u>793</u> Feet From The <u>East</u> Line Section <u>17</u> Township <u>30N</u> Range <u>5W</u> NMPM Rio Arriba County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 6381'	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK ☐	REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐	ALTERING CASING ☐
PULL OR ALTER CASING ☐	COMMENCE DRILLING OPNS. ☐
OTHER: <u>OIL CON. DIV.</u> ☐	PLUG AND ABANDONMENT ☐
	CASING TEST AND CEMENT JOB ☐
	OTHER: <u>Casing - 5-1/2"</u> ☒

12. Describe Proposed or Completed Work (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RIH w/6-3/4" bit, drilled thru cement to depth of 7874'. GIH w/5-1/2" 17#, N-80 LT&C casing and set at 7872'. RU Dowell to cement. 20 bbls of mud flush. Lead - 60 sx 65/35 POZ, Class G, 12% gel & 1/4#/sk cellophane w/.8% fluid loss & 2.22 yield, pumped 24 bbls slurry mixed @ 12 ppg/190# psi. Tail - 290 sxs Class G, 1/4#/sk cellophane & .6% fluid loss w/.2% retarder w/1.15 yield, pumped @ 15.8 ppg, 62 bbls, 350# psi @ 3 bpm=dropped plug, displaced w/182 bbls of water. Bumped plug w/2700 psi. Held OK, plug down @ 0620 5-31-95. WOC. ND BOP's & support equipment, cut off 5-1/2" casing and set slips, set 5-1/2" spool and tested. OK. RD and released rig, waiting on completion rig.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Ed Hasely Ed Hasely TITLE Envir./Regulatory Eng. DATE 6-6-95

TYPE OR PRINT NAME TELEPHONE NO.

(This space for State Use)

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 3 DATE JUN - 8 1995

CONDITIONS OF APPROVAL, IF ANY: