



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.  
Form Approved.

Land Office Santa Fe

Lease No. SF 047020-A

Unit E/2, Sec. 34, T-29N,  
R-11W, N.M.P.M. San Juan  
Cty., New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

RECEIVED  
DEC 11 1962

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 4, 1962

Well No. 5/ is located 2510 ft. from N line and 1570 ft. from E line of sec. 34

SW/4 NE/4 Sec. 34  
(1/4 Sec. and Sec. No.)

29-N  
(Twp.)

11-W  
(Range)

N.M.P.M.  
(Meridian)

Basin Dakota  
(Field)

San Juan  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 5610 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Drilled 7-7/8" hole to T.D. 6470 ft. with mud.
2. Ran 200 jts. 4-1/2", 10.50#, J-55 casing on Sept. 29, 1962. Landed casing at 6462' R.K.B. Baker Stage Collar at 1957 ft. R.K.B.
3. Cemented 1st stage with 560 cu. ft. 1-1 Diamix cement w/1/4# strata-crete per sack and 50 sacks regular cement. Plug down 5:30 A.M. 9/29/62.
4. Cemented 2nd stage thru stage collar at 1957 ft. w/1000 cu. ft. HYS-400 cement and 50 sacks regular cement. Cement circulated to surface. Plug down 10:15 A.M. 9/29/62.
5. Ran 2" tbg. Drilled stage collar at 1957 ft. cleaned out to P.B.T.D. of 6430' R.K.B. on 10/6/62
6. Pressure test 4-1/2" casing to 3500 psi for 30 min. Pressure held.

(OVER)

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SOUTHERN UNION PRODUCTION COMPANY

Address P. O. Box 808

Farmington, New Mexico

By Gilbert D. Noland, Jr.  
Gilbert D. Noland, Jr.  
Title Drilling Superintendent