

(SUBMIT IN TRIPLICATE)

Indian Agency Navajo

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee

Lease No. 1-89-IND-56

	X	

Section 12
SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	X
NOTICE OF INTENTION TO ABANDON WELL	(7" Casing Liner)	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

CONFIDENTIAL

April 17, 19 62

Well No. 142 is located 1980ft. from N line and 1980t. from W line of sec. 12


NW/4 Sec. 12 T29N R19W NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Rattlesnake San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5389 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to 6690'. Ran 68 joints 7" Casing Liner, landed @ 6688' with top of liner @ 4445'. Cemented w/140 sacks regular mixed w/140 cu.ft. stratocrete & 4% gel followed w/100 sacks regular. WOC 18 hours. Ran 8 3/4" bit to top of liner, no cement in 9 5/8" casing. Pressured to 1500# for 30 minutes, tested OK. Running 6 1/8" bit to drill out liner 4-17-62.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 3312

Durango, Colorado

Original Signed By:
H. D. HALEY

By

Title District Superintendent