

(SUBMIT IN TRIPLICATE)

Land Office Santa Fe

Lease No. 079043

Unit **Northeast Blanco**
 it Agreement No. 1, 529

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

RECEIVED
 JUL 1 1957
 U. S. GEOLOGICAL SURVEY
 FARMINGTON, NEW MEXICO

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

June 28 19 57

Well No. 54-33 is located 2580 ft. from N line and 235 ft. from E line of sec. 33

SE/NE/4 Sec. 33 **11 N** **7 W** **R6PR**
 (¼ Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Blanco Mountains **San Juan** **New**
 (Field) (County or Subdivision) (Sta.)

The elevation of the derrick floor above sea level is 6316 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding and cementing points, and all other important proposed work)

Spotted at 12:30 PM 4-27-57.

On 5-2-57, ran 3 Jts 10 3/4" 32.75# R40 casing - 154' set at 169'. Cemented with 200 sacks regular cement. Cement circulated. Tested casing with 1000 PSI for 30 minutes. Held OK.

On 6-7-57, ran 91 Jts 7 5/8" 26.404 J55 casing - 3463' set at 3476'. Cemented with 225 sacks 1:1 cement & pozzol with 4% gel & 1/4 lb. floccs per sack. Tested casing with 1000 PSI for 30 minutes. Held OK. Drilled with gas from 7 5/8" casing point.

On 6-14-57, ran 137 Jts 5 1/2" 15.50# J55 casing - 5642' set at 5654'. Cemented with 150 sacks of gal cement with 1/4 lb. floccule per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Cement plug back depth 5610'. Top of cement at 5790'. by temperature survey.

Company Blackwood & Nichols Company

Address P. O. Box 1237

Barango, Colorado

By DeLancey Loos DeLancey Loos

Title Field Superintendent

