



STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT
OIL CONSERVATION DIVISION
AZTEC DISTRICT OFFICE

GARREY CARRUTHERS
GOVERNOR

1000 RIO BRAZOS ROAD
AZTEC, NEW MEXICO 87410
(505) 334-6178

May 28, 1987

Mr. L. D. Jones
Tenneco Oil Co.
P.O. Box 3249
Englewood, CO 80155

Re: Riddle D LS #3A MV O-22-31N-09W
Scott LS #3A MV I-29-32N-10W
San Juan 32-9 Unit #23 MV M-05-31N-09W

Dear Mr. Jones:

Your request to retest the reference wells after repairs is approved. Please be sure that our office is notified of the date these wells were returned to production.

Sincerely,

Frank T. Chavez
District Supervisor

FTC/dj

xc: ~~Well Files~~
Operator File

Tenneco Oil Exploration and Production

A Tenneco Company



Rocky Mountain Division

PO Box 3249
Englewood, Colorado 80155
(303) 740-4800

Delivery Address
6162 South Willow Drive
Englewood, Colorado 80111

May 5, 1987

RECEIVED
MAY 19 1987
OIL CON. DIV.
DIST. 3

New Mexico Oil Conservation Commission
Northwest New Mexico District
1000 Rio Brazos Road

Attention: Frank Chavez, Supervisor

Re: Riddle D LS 3A (MV)
0-22-31N-9W
San Juan County, New Mexico

San Juan 32-9 Unit #23 (MV)
M-5-31N-9W
San Juan County, New Mexico

Scott LS 3A (MV)
I-29-32N-10W
San Juan County, New Mexico

Dear Sir:

This is to request deliverability retests for the above referenced wells.

The Riddle D LS 3A was tested in April of last year with an inoperative rod pump. At that time the well flowed 315 MCFD, with a deliverability of 199 MCFD. Since this time, the rod pump has been repaired and the well is flowing approximately 600 MCFD. The new deliverability is anticipated to be 380 MCFD.


The Scott LS 3A was tested under the same conditions - inoperable rod pump. For the 1986 Deliverability Test, the flow was 387 MCFD with a deliverability of 611 MCFD. The rods have since been pulled on this well, and a plunger system installed. The current rate is approximately 530 MCFD, with an anticipated deliverability of 800 MCFD.

The San Juan 32-9 Unit #23 had a tubing leak during the 1986 Test (Q = 268, D = 230). The tubg leak has been repaired and the well placed on plunger lift. This well has a stabilized rate of 700 MCFD, which will result in a deliverability of approximately 600 MCFD.

Tenneco requests that these deliverability retests be approved as soon as possible to prevent the wells from being overproduced. If you have any questions or request additional information, please contact Pete Mueller at (303) 740-4868.

Very truly yours,

TENNECO OIL COMPANY


L. D. Jones

Division Production Engineer

LDJ/AMM/maf:6410W