

TELEPHONE: 325-9184 Office
325-5694 Home

WILLIAMS DRILLING CORP.

Area Code 505

12000 N. 10th St.
P.O. Box 12000
FARMINGDALE, N.Y. 11735
March 22, 1968

Thomas P. Ogan
King Kong 25
1030' to 1060' fwl
100' 4, 100' 1, 100'
100' 50' 30'

- 1/10/68 Depth 440' Spooled 3/14/68 - Drilled with air to 440'. Shut down.
- 2/16/68 Drilled with air to 1076' - got first Dakota sand @ 1064' -
filled to 1076' - had good odor. 1074.5' to 1076' blowing
free from hole after blowing hole 30 min.
- 3/11/68 Depth 1076' - Layed down drill pipe; had indication of water on drill
pipe while laying down. Rig down Crane Drilling Co. Mayhew "1000"
and rig up Crane Drilling Co. cable tool rig run bailer to 850' (this
was all the sand line on rig). Recovered 100% oil estimated fluid
level @ 800'. Rig down cable tool rig, rigged up Mayhew "1000".
P.O.B. 6:30 P.M. 1076' 1076' 1076' 1076' condition csg. T.E. 1064.49
set @ 1064' G.I. cemented with 68 ex. regular neat plus 2% CaCl. Bumped
plug with 500 psi., left well shut in with 500 psi. P.O.B. 6:30 P.M.,
3/16/68.
- 3/19/68 Picked up 3 7/8" LHZ - blew water from hole, drilled plug and guide
chose. Drilled 2' new hole to 1078' T.O. blowing fair stream of oil
from hole. Layed down drill pipe; ran 34 jts. plus 8' pup jt. 2 3/8"
T.O. 1078' 1078' 1078' 1078' condition csg. T.E. 1064.51 set @ 1066' G.I. Well complete
3/19/68.