

OIL CONSERVATION DIVISION

P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease  
State ☐ Fee ☒  
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator <b>C &amp; E Operators, Inc.</b>	8. Farm or Lease Name <b>Fee</b>
3. Address of Operator <b>One Energy Square - Suite 170, Dallas, Texas 75206</b>	9. Well No. <b>8-A</b>
4. Location of Well UNIT LETTER <b>C</b> <b>950</b> FEET FROM THE <b>North</b> LINE AND <b>1450</b> FEET FROM THE <b>West</b> LINE, SECTION <b>8</b> TOWNSHIP <b>30N</b> RANGE <b>11W</b> NMPM.	10. Field and Pool, or Wildcat <b>Blanco</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>5,700' GR; 5,712' KB</b>	12. County <b>San Juan</b>

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well 10:00 P.M.- 1/3/81 by Young Drilling Company Rig No. 2. Drill 13-3/4" hole to 295'. Ran 7 joints 9-5/8" H & J 32.3 & 36# Cl. A Rg 3 casing. Tally 273.70' set @ 286'. Cemented by HOWCO with 225 sx cl. "B" 3% CaCl. Disp. to 256' completed @ 12:50 P.M.-1/4/81. Cement circ. WOC 12 hrs. Nipped up BOP and bleed off manifold. Pressure test to 600 psi- 30 minutes ok. Drilled out cement- 9-5/8" casing loose. Able to circulate around outside. Recemented by HOWCO with 225 sx Cl. "B" 3% CaCl. Disp to 150'- cement circulated/ Completed 12:05 P.M.- 1/5/81. WOC - 8 hrs. Pressure test to -800 psi- 30 minutes-ok. Drilled out w/ 8-3/4" bit. Drilling ahead.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Frank T. Chavez by Agent TITLE Agent DATE 1/8/81

Original Signed by FRANK T. CHAVEZ

APPROVED BY Supervisor District 7 TITLE Supervisor District 7 DATE JAN 13 1981

CONDITIONS OF APPROVAL, IF ANY: