

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐
2. NAME OF OPERATOR
NASSAU RESOURCES, INC.
3. ADDRESS OF OPERATOR
P.O. Box 809, Farmington, N.M. 87499
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
790' FHL - 1450' FEL
14. PERMIT NO.
15. ELEVATIONS (Show whether DE, RT, GR, etc.)
7202' GL

6. LEASE DESIGNATION AND SERIAL
RM 59704
7. UNIT AGREEMENT NAME
Carracas Unit
8. FARM OR LEASE NAME
Carracas Unit 26 A
9. WELL NO.
#2
10. FIELD AND FOOT OR WILDCAT
Basin Fruitland Coal
11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA
Sec. 26, T32N, R5W, NMPH
12. COUNTY OR PARISH
13. STATE
Rio Arriba NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF	FILL OR ALTER CASING
FRACURE TREAT	MULTIPLE COMPLETION
SHOOT OR ACIDIZE	ABANDON*
REPAIR WELL	CHANGE PLANS
(Other)	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF	REPAIRING WELL
FRACURE TREATMENT	ALTERING CASING
SHOOTING OR ACIDIZING	ABANDONMENT*
(Other) TD, 5-1/2" csg., cement	X

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS: (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Drilled to 4028' TD on 5/31/89.

Ran 100 jts. of 5-1/2", 15.5#, J-55, LT&C, B condition casing.

Set at 4025' KB.

Cemented as follows:

10 bbls. mud flush

426 sk of 65/35 poz w/ 12% gel and 1/4#/sk celoflake (1116 cu.ft.)

100 sk of 50/50 poz w/ 6-1/4#/sk gilsonite & 1/4#/sk celoflake (139 cu.ft.)

Total of 1255 cu.ft.

Full returns throughout job. Circulated 8 bbls. cement to surface.

Plug down at 12:50 am, 6/1/89.

Set slips and released rig at 3:00 am, 6/1/89.

18. I hereby certify that the foregoing is true and correct

SIGNED Fran Perrin

TITLE Admin. Asst.

DATE 6/1/89

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE JUN 07 1989

FARMINGTON RESOURCE AREA

*See Instructions on Reverse Side