

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.
NM 30584
6 IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT..." for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
NASSAU RESOURCES, INC.

3. ADDRESS OF OPERATOR
P O BOX 809, Farmington, N.M. 87499

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
470' FSL - 1190' FEL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6910' GL

7. UNIT AGREEMENT NAME
Carracas Unit

8. FARM OR LEASE NAME
Carracas Unit 12 B

9. WELL NO.
#16

10. FIELD AND POOL, OR WILDCAT
Basin Fruitland Coal

11. SEC., T., R., E., M., OR BLK. AND SURVEY OR ARRA
Sec. 12, T32N, R4W, NMPM

12. COUNTY OR PARISH
Rio Arriba

13. STATE
N.M.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANE ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) Spud, 9-5/8" csg., cement, test ☒

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spudded at 8:15 pm on 7/25/90 with Four Corners Drilling, Rig #9.
Ran 7 jts. of 36# casing. 9 5/8"
Set at 305'.
Cemented as follows:
195 sk of Class "B" w/ 2% CaCl (228 cu.ft.)
Circulated 3 bbls. to surface.
Plug down at 2:45 am on 7/26/90. Waited on cement 12 hours.
Pressure tested to 600 psi for 30 minutes. Held okay.

RECEIVED
AUG 06 1990
OIL CON. DIV.
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED Fran Perrin
Fran Perrin

TITLE Admin. Asst.

DATE 7/26/90

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

DATE
JUL 31 1990

FARMINGTON RESOURCE AREA

BY WAT

*See Instructions on Reverse Side