

(SUBMIT IN TRIPLICATE)

Indian Agency \_\_\_\_\_

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Ignacio

Allottee Ute Tribal

Lease No. 14-20-601-1950

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	Report of Casing

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 21, 19 58

Well No. Ute 1 is located 660 ft. from S line and 660 ft. from E line of sec. 36

G SW SW Sec. 36 31 N 16 W N.M.P.M.  
( $\frac{1}{4}$  Sec. and Sec. No.) (Twp.) (Range) (Meridian)

Wildcat San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the ground above sea level is 5601.7 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Ran Schlumberger Induction ES to 1658', and SP Sonic Log to 1762'. Ran 53 joints 5-1/2" O.D. 11# H-40 casing = 1751.39'. Set at 1759.00' and cemented with 100 sacks common cement plus 3% CaCl. Plug down 9:30 P.M., 10-19-58. Good cement returns. Ran 5 Larkin centralizers. Hung 5-1/2" casing with full weight on slips. W.O.C. 16 hours. Tested casing with 1000# for 30 minutes, O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The Atlantic Refining Company

Address P. O. Box 520

Gasper, Wyoming

By Ad Klopfer

Title Drilling Superintendent