

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 077652

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

East

9. WELL NO.

9

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 25-31N-12W

12. COUNTY OR PARISH

San Juan

New Mexico

1. OIL ☐ GAS ☒ OTHER ☐
WELL WELL

2. NAME OF OPERATOR

Anton Oil and Gas

3. ADDRESS OF OPERATOR

Drawer 570, Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

14. PERMIT NO.

15. ELEVATIONS (If applicable, of top of, etc.)

1992 ft

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐Plugging Back ☒(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface location and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

- 9-8-68 Rigged up workover unit.
9-9-68 Set bridge plug at 6910, went in hole with RTTS packer squeezed off top
Dakota perms.
9-10-68 Set packer 6709. Squeezed with 150 sac class C cement .6 of 1% Halad-9,
2% CaCl. Squeezed to 6710 -
9-11-68 Cleaned out to 7000'. Set bridge plug 6706, perforated 2 SPF 4750-90
4800-10, 4814-24, 4840-56.
9-12-68 Fraced Mesaverde with 56,140 gal water, 40,000# 20/40 sand, 20,000# 10/20 sand,
dropped 100 balls, good ball action.
9-13-68 Cleaned out sand to 6910
9-14-68 Stuck pipe 6860'. Tried to work loose. Ran chemical cutter and cut off @ 6693'.
Temporarily abandoned bottom.
9-15-68 Ran 152 jls 2-3/8" EUE and tubing 4734' landed 4784'.
10-2-68 Mesaverde potential test.

STIP 785 STIP 785

FIS 241 LOG 517

3/4" Potential 6123' -

480 4810' -

RECEIVED

OCT 10 1968

U. S. GEOLOGICAL SU
GEOLOGICAL SURVEY

NOT RECORDED BY THE BUREAU OF LAND MANAGEMENT

SIGNED _____

District Superintendent

DATE 10-9-68

(This space for Federal or State Use)

APPROVED BY _____

FIELD _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side