

(SUBMIT IN TRIPLICATE)


Indian Agency Ute Mountain

Tribe Lands _____

Allottee _____

Lease No. _____

Contract 14-20-604-37



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS


NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	X
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	MAY 21 1959
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Ute Mountain Tribe "A" _____, 19 59

Well No. 8 is located 1100 ft. from S line and 300 ft. from E line of sec. 22

32 1/4 of Sec. 22 31 N 19 W R 1 P M
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Verde Gulch San Juan San Juan
(Field) (County or Subdivision) (State or Territory)



The elevation of the derrick floor above sea level is 5672 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

We wish to report the running of surface casing and water shut-off as follows:

Drill 12 1/8" hole to 137'.
Run and cemented 8 5/8" OD 28# 2-40, BT & C casing set at 135'.
Circulated cement to surface, used approximately 80 cu. ft. $CaCl_2$.
Pumped with 1600 psi. Bleed pressure to 0 psi to float. Held 2k.
WOC 12 hrs. Pressure test casing at 900 psi for 30 min. Held okay. 4/25/59

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Tennessee Gas Transmission Company

Address P. O. Box 1714

Durango, Colorado

By John J. Lacey
Title District Engineer