

(SUBMIT IN TRIPLICATE)

Indian Agency Ute Mountain

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee Ute Mountain Tribal
Lease No. Contract N.
14-20-604-82

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<u>SEP 20 1958</u>
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 25, 19 58


Well No. 2-E Ute Indian / is located 1980 ft. from S line and 1900 ft. from W line of sec. 20
NE/4, Section 20 T-31-N. R-14-W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Verde-Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5666 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Total Depth 2933'. Landed 5 1/2" casing at 2933' and cemented with 75 sacks cement. Set two-stage cement collar at 2216' and cemented with 50 sacks. Stubbed hole dry. Drilled cement September 17, 1958. Tested for 2 hours with 500 lbs. pressure, pipe OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company AMEC OIL & GAS COMPANY

Address P O Box 786

Farmington, New Mexico

ORIGINAL SIGNED BY JOE C. SALMON

By Joe C. Salmon

Title District Superintendent