



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 27-070843
Unit 2 1/2, Sec. 19, T-31N, R-18W
N.M.P.M., San Juan County,
New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 2 Conn is located 1790 ft. from N line and 1585 ft. from E line of sec. 19

N.M.A., Section 19 T-31N R-18W
(1/4 Sec. and Sec. No.) (Twp.) (Range)
1914000 San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5970 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate gridding jobs, cementing points, and all other important proposed work)

1. Run 7 jts. 10 1/4", 32.750, 4-40 surface casing on May 13, 1958, landed at 228.50 ft. N.E.S., cemented with 200 sacks regular cement with 25 calcium chloride.
2. Drilled plug and pressured up on surface casing to 1200 psi for 15 minutes, pressure held.
3. Run 152 jts. of 7", 23.06, J-55 casing on June 5, 1958, landed at 52 70 ft. NED cemented with 205 sacks with 25 gal.
4. Drilled plug and pressured up on 7" cas. to 500 psi, pressure held
5. Run 40 jts. of 5", 150, J-55 cas. as a liner on July 8, 1958, top of liner at 5040, btm. of liner at 6253, cemented with 125 sacks regular with 25 gal.
6. Set Model "E" Bohrer Cement retainer at 4979, squeezed top of 5" liner with 150 sacks regular cement, which requires pressure 2000 psi.
7. Drilled retainer and pressured up on liner to 1200 psi for 30 min. on July 11, 1958 Pressure held.

Company SOUTHERN UNION GAS COMPANY
Address 1001 Post Building
Dallas, Texas

By Paul J. Clute
Title Drilling Superintendent