


(SUBMIT IN TRIPLICATE)

Indian Agency \_\_\_\_\_



UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee **Sto Indian**  
Tribal Contract  
Lease No. **23-20-24-123**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT REPORT OF WATER SHUT-OFF _____	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS _____	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	SUBSEQUENT REPORT OF ALTERING CASING _____	<input type="checkbox"/>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____	SUBSEQUENT REPORT OF ABANDONMENT _____	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING _____	SUPPLEMENTARY WELL HISTORY _____	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL _____		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

RECEIVED  
NOV 25 1958  
U. S. GEOLOGICAL SURVEY  
NEW MEXICO

November 25, 1958

Well No. **3-23** is located **790** ft. from **N** line and **2 9/16** ft. from **W** line of sec. **23**  
**22A NW/4 Section 23** **2-T1N** **2-15W** **N.M.P.M.**  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
**Vero Valley** **San Juan County** **New Mexico**  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is **5026** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. Run 5 1/2", J-55, 15.56 casing on August 26, 1958, landed casing at 2723 D.F. cemented with 115 sacks regular cement with 25 gal. Baker stage collar set at 1776 D.F.
2. Cemented second stage thru Baker stage collar at 1776 with 93 sacks regular cement on August 27, 1958.
3. Run temperature survey on August 28, 1958, top of cement 1150 D.F.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **SOUTHERN UNION GAS COMPANY**  
Address **2801 Bart Building**  
**Dallas, Texas**

By **Paul J. Cote**  
Title **Drilling Superintendent**

