


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYIndian Agency Ute Mountain
Tribe Ute
Allottee Ute "A"
Lease No. 14-20-60-80

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<u>Report of Setting of Whipstock</u>	<u>X</u>
	<u>Report of Cement Job</u>	<u>X</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

May 19, 1958

Ute "A"
Well No. 1 is located 343 ft. from S line and 614 ft. from W line of sec. 8
SW 1/4 - SW 1/4 Section 8 11N 14W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Undesignated San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5904 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Run & set 7" casing at 2274' with Halliburton 2-stage tool set at 1183'. Cemented around shoe with 80 sks. cement, 50% pozzol, 2% Gel with 1/4# floccule per sk.

Run & set whip stock #5 at 1537', set N 28° E. Drilled off whip stock with 6-5/8" bit to 1538'. Pulled whip stock.

Cemented 2nd stage thru DV tool at 1183' with 100 sks. cement, 50% pozzol, 2% gel.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company SKELLY OIL COMPANYAddress Box 426
Hermington, New MexicoBy (Signed) P. M. CooperTitle District Superintendent