

3 - **USGS**
1 - **File**

(SUBMIT IN TRIPLICATE)

Form approved.
Budget Bureau No. 42-R359.4.

Indian Agency **Santa Fe**
New Mexico

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee **Tidewater Oil Co.**
14-30-400-3530
Lease No. **Mesa - Ute Mts.**

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
NATIONAL NEW MEXICO

May 13

1963

Well No. **2** is located **2210** ft. from **N** line and **2210** ft. from **E** line of sec. **7**

NE 1/4, Sec. 7
(1/4 Sec. and Sec. No.)

21N 10W
(Twp.) (Range)

100W
(Meridian)

Northeast Hornosho
(Field) **Callup**

San Juan
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is **5755** ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded @ 4 PM, 5-8-63. Drilled 12-1/4" hole to 120'. Set 8-5/8", 23.7N
Agnes casing at 110'. Cemented w/ 75 sk. seg., 3% CaCl. Circulated
estimated 25 sks. Cement fell 15' in 2 hours. Filled up around 8-5/8"
w/ 8 sks. cement. Tested 8-5/8" cas. w/ 6000 for 30 mins., no drop in
pressure.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company **Tidewater Oil Company**

Address **Box 347**
Hobbs, N. Mex.

Original Signed By
C. L. WADE

By
Title **Area Supt.**