

(SUBMIT IN TRIPLICATE)


UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Navajo

Allottee _____

Lease No. 14-80-603-0004

Co. Loc. No. 234972



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>Subsequent Report of perforating and fracture treatment</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Navajo Tribe of Indians "P"

Farmington, New Mexico

April 14, 1959

Well No. 12 is located 1900 ft. from N line and 1900 ft. from E line of sec. 9

NE 1/4 Sec. 9

21-N

19-W

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

Chimney Rock Gallup

San Juan

New Mexico

(Field)

(County or Subdivision)

(State or Territory)

The elevation of the derrick floor above sea level is 5225 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Moved in catenagraph rig and spudded surface hole at 10:00 AM 4-1-59. Set 7" Csg. at 47' w/6 sz. mud cement. Moved in rotary rig and started drilling w/air at 3:30 PM 4-2-59. Drilled thru pay with mud. Run electric logs.
4-6-59: Set 4" casing at 990' w/70 sz. 15 Coll Cement. Set 3:15 PM 4-6-59. Pumped plug down w/200 gal MEA and oil.
4-9-59: Run Cement Plug and collar logs. Perforated 4" casing from 934' - 947' w/2 jet shots/20. Sand-oil fractured w/20,000 gal brackish water and 30,000 gal w/2000 FLE fluid loss additive at Avg. Inf. rate of 15.5 BPM at 1200'.
4-10-59: Set 2" tubing at 962'. Run rods and pump.
4-13-59: Finished installing pumping equipment and started pumping back lost oil.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Mobile Oil & Refining Company

Address Box 1216

Farmington, New Mexico

By J. C. Winkley

Title Agent

END/