

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 03189

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR  
Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR  
P.O. Box 90 Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1021' FNL and 825' FWL

7. UNIT AGREEMENT NAME  
Cox Canyon Unit

8. FARM OR LEASE NAME  
Cox Canyon Unit

9. WELL NO.  
5A

10. FIELD AND POOL, OR WILDCAT  
Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA  
Sec. 21, T32N, R11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
6872' GR

12. COUNTY OR PARISH  
San Juan

13. STATE  
N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) ☐

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

6-21-76 MOL & RU. Spud @ 9:00 PM. Drilled 13 3/4" hole to 227' KB.  
6-22-76 Ran 5 jts. (207'), 9 5/8", 36#, H-40, casing set @ 220' KB.  
Cemented w/180 sxs. Cl. "B" w/1/4# gel flake per sk and 3% CC.  
Cement circulated. WOC 12 hrs. Test csg. to 600 PSI for 30  
minutes, held OK.



RECEIVED

JUN 24 1976

U. S. GEOLOGICAL SURVEY  
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

SIGNED

*D. H. Maroncelli*  
D. H. Maroncelli

TITLE

Production Engineer

DATE

6/23/76

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: