

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-078134

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Crandall

9. WELL NO.

#1-A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 19, T31N, R10W

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL ☐ GAS ☒ OTHER
WELL WELL

2. NAME OF OPERATOR

Aztec Oil & Gas Company

3. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface950' FSL & 810' FEL
Section 19, T31N, R10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6007 DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:



WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

CASING REPORT

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

9-10-76 Ran 80 joints of 7", 23#, K-55 casing. Total 2999.55'. Shoe set at 3010' RKB. Insert float valve set at 2934'. Cemented with 260 sacks of Class "B" 65/35/12 with ¼ cu. ft. gilsonite per sack followed by 70 sacks of Class "B" with 2% CaCl. Plug down at 8:00 P.M.

9-14-76 Ran 75 joints of 4½", 10.50#, H-40, 8rd casing. Total 2484.18'. Shoe and float collar set at 5349'. TIW hanger set at 2856'. Cemented with 20 Bbls. gel water & 245 sacks Class "B" with 4% gel and ¼ cu. ft. gilsonite per sack and 6/10 of 1% of D-19. Plug down at 2:45 P.M.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

District Production Manager

DATE

September 15, 1976

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side