

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-077652

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

East

9. WELL NO.

#1-A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 14, T31N, R12W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL ☐ GAS ☒ OTHER  
WELL WELL

2. NAME OF OPERATOR

Aztec Oil & Gas Company

3. ADDRESS OF OPERATOR

P. O. Drawer 570, Farmington, New Mexico

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)

At surface

790' FSL & 790' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6049' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Casing Report

REPAIRING WELL

ALTERING CASING


ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

2-2-77 Ran 72 joints of 7", 20#, K-55, 8rd casing. Total 3051', shoe set at 3062', insert float valve at 2976'. Cemented with 100 sacks 65/35 Class "B" Poz with 12% gel followed by 70 sacks Class "B" with 2% CaCl. Plug down at 1:30 PM.

2-8-77 Ran 65 joints of 4-1/2", 10.50#, K-55, 8rd casing. Total 2497', shoe set at 5407', float collar at 5406', Brown liner hanger at 2895'. Cemented with 20 barrels gel water and 250 sacks Class "B" with 4% gel, 1/4 cu. ft. gilsonite per sack and .6 of Halad 9. Plug down at 9:30 AM.



FEB 10 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Manager DATE 2-9-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: