

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42 R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM 010989

6. IF INDIAN, ALLOTTEE OR THINE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Fields

9. WELL NO.

2A

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 25, T-32-N, R-11-W  
NMPM

12. COUNTY OR PARISH 13. STATE

San Juan

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)

At surface

1500' S, 850' E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6226' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

07-16-77 T.D. 3516'. Ran 85 joints 7", 20#, K-55 intermediate casing, 3504' set at 3516'. Cemented with 455 cu. ft. cement. WOC 12 hours; held 1200#/30 minutes. Top of cement at 1300'.

07-19-77 T.D. 5501'. Ran 132 joints 4 1/2", 10.5#, K-55 casing liner 5460' set 5471'. Cemented with 185 cu. ft. cement. WOC 18 hours. Top of cement at 3000'.

07-24-77 PBTD 5471'. Tested casing to 4000#, ok. Perfed 5360-70', 5410-20, 5454-64 with 3 SPF and completed natural.

18. I hereby certify that the foregoing is true and correct

SIGNED

*A. G. Brisco*

TITLE

Drilling Clerk

DATE

July 26, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: