

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42 R1421
5. LEASE DESIGNATION AND SERIAL NO.

NM 013688

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER		7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR EL PASO NATURAL GAS COMPANY		8. FARM OR LEASE NAME ATLANTIC	
3. ADDRESS OF OPERATOR BOX 990, FARMINGTON, NEW MEXICO 87401		9. WELL NO. 5A (PM)	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 950'S, 1800'E		10. BLANK AND BOOKS OR WILDCAT Blanco P.C. Blanco Mesa Verde	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 22, T-31-N, R-10-W N.M.P.M.	
15. ELEVATIONS (Show whether DP, RT, GR, etc.) 6314' GL		12. COUNTY OR PARISH San Juan	
		13. STATE New Mexico	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF	☐	FULL OR ALTER CASING	☐	WATER SHUT-OFF	☒	REPAIRING WELL	☐
FRACTURE TREAT	☐	MULTIPLE COMPLETE	☐	FRACTURE TREATMENT	☒	ALTERING CASING	☐
SHOOT OR ACIDIZE	☐	ABANDON*	☐	SHOOTING OR ACIDIZING	☐	ABANDONMENT*	☐
REPAIR WELL	☐	CHANGE PLANS	☐	(Other)	☐		

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

8/14/77 T.D. 3463'. Ran 86 joints 7", 20#, K-55 intermediate casing, 3451' set at 3463'. Cemented with 545 cu. ft. cement. W.O.C. 12 hours, held 1200#/30 minutes. Top of cement at 1900'.

8/17/77 T. D. 5766'. Ran 59 joints 4 1/2", 10.5#, K-55 casing liner, 2433' set 3333' - 5766'. Float collar set at 5750'. Cemented with 430 cu. ft. cement. W.O.C. 18 hrs.

9/21/77 P.B.T.D. 5750'. Tested casing to 3500#, Ok. Perfed P.C. 3070-86, 3112-22, 3140-46' w/16 SPZ. Fraced with 32,000# 20/40 sand and 32,000 gallons water. Dropped 2 sets of 16 balls each. Flushed with 5210 gal. water. Perfed C.H. - Men. 4581-90, 4676-87, 4723-40, 4816-56, 4866-90, 4900-10, 5044-66, 5128-46' w/16 SPZ. Fraced with 64,070# 20/40 sand and 64,070 gallons water. Dropped 4 sets of 16 balls each. Flushed with 6930 gal water. Perfed upper P.L. 5272-84, 5308-44, 5357-62, 5374-94, 5400-20, 5430-51' w/18 SPZ. Fraced with 98,000# 20/40 sand and 98,000 gallons water. Dropped 4 sets of 18 balls each. Flushed with 7060 gal. water. Perfed lower P.L. 5506-16, 5522-26, 5535-44, 5560-64, 5578-84, 5594-5601, 5680-84, 5706-12' w/10 SPZ. Fraced w/28,000# 20/40 sand and 28,000 gallons water. Dropped 6 sets of 10 balls each. Balled off - no flush.

18. I hereby certify that the foregoing is true and correct

SIGNED *A. J. Dwyer*

TITLE

Drilling Clerk

DATE 9/28/77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

SEP 29 1977

*See Instructions on Reverse Side