

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYPERMIT IN TRIPlicate
(Other Instructions on the
reverse side)Form approved
Budget Bureau No. 12-R1424
U. S. FIELD DESIGNATION AND SERIAL NO.

SI 078604

6. INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR El Paso Natural Gas Company	8. FARM OR LEASE NAME Scott
3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, New Mexico 87401	9. WELL NO. 5A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1680' S, 800' E	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 34, T-32-N, R-10-W NMPM
15. ELEVATIONS (Show whether OF, RT, GR, etc.) 5976' GL	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

08-28-77 T.D. 3137'. Ran 77 joints 7", 20#, K-55 intermediate casing, 5125' set at 3137'. Cemented with 419 cu. ft. cement. WOC 12 hours; held 1200#/50 minutes. Top of cement at 875'.

09-02-77 T.D. 5464'. Ran 76 joints 4 1/2", 10.5#, K-55 casing liner, 2476' set at 2988-5464'. Float collar set at 5448'. Cemented with 440 cu. ft. cement. WOC 18 hours.

09-04-77 PBTD 5448'. Tested casing to 3500#, ok. Perfed C.H. Menefee 4650, 4659, 4668, 4680, 4687, 4698, 4709, 4717, 4762, 4770, 4778, 4784, 4828, 4843, 4861, 4876, 4907, 4925' with 1 SPZ. Fraced with 70,000#--20/40 sand and 74,000 gallons water. Flushed with 6190 gallons water. Perfed P.L. 5035, 5062, 5073, 5082, 5090, 5096, 5102, 5107, 5114, 5123, 5132, 5138, 5150, 5157, 5180, 5189, 5245, 5260, 5269, 5298, 5317, 5357, 5374, 5408' with 1 SPZ. Fraced with 100,000#--20/40 sand and 103,230 gallons water. Flushed with 6350 gallons water.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Drilling

DATE


(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:



*See Instructions on Reverse Side