

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 03189

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL ☐ WELL GAS ☒ WELL OTHER ☐

2. NAME OF OPERATOR  
Northwest Pipeline Corporation

3. ADDRESS OF OPERATOR  
P.O. Box 90 - Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface 1080' FSL & 1450' FEL

7. UNIT AGREEMENT NAME  
Cox Canyon

8. FARM OR LEASE NAME  
Cox Canyon

9. WELL NO.  
#25

10. FIELD AND POOL, OR WILDCAT  
Blanco Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 9, R32N, T11W

14. PERMIT NO.  
15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
6598' GR

12. COUNTY OR PARISH  
San Juan  
13. STATE  
N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) "Summary" ☒  
REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

6-9-77 Spudded hole. Drilled 128' of 12 1/4" hole. Ran 8 5/8", 24#, K-55 casing set at 140'. Cemented with 85 sacks Class "B" w/1/4# flocele per sack. Plug down. Wait for Rotary rig to MOL.

6-10-77 to 6-14-77 Drilled to 3209' with mud. 6 3/4" hole.

6-15-77 Drilled to 3400'. Ran I-ES & GR Density Logs.

6-16-77 Ran 3378' of 2 7/8" casing set at 3388'. Cemented with 175 sacks Class "B" 65/35 poz with 12% gel and 12 1/2# gilsonite per sack followed by 50 sks. Class "B".



1-26-1977

JUN 21 1977

U.S. GEOLOGICAL SURVEY

18. I hereby certify that the foregoing is true and correct

SIGNED D.H. Maroncelli TITLE Sr. Drilling Engineer DATE 6/23/77

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY:

DHM/ch