

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Southland Royalty Company		8. Farm or Lease Name Patterson "B" Com
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico		9. Well No. #1-R
4. Location of Well UNIT LETTER <u>C</u> <u>1170</u> FEET FROM THE <u>North</u> LINE AND <u>1830</u> FEET FROM THE <u>West</u> LINE, SECTION <u>2</u> TOWNSHIP <u>31N</u> RANGE <u>12W</u> N.M.P.M.		10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 6319'		12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	Casing Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 2-6-78 Ran 76 joints of 7", 20#, K-55, 8rd casing landed at 3113'. Cemented with 170 sacks 50/50 Class B Poz with 6% gel followed by 70 sacks Class B cement with 2% CaCl. Plug down at 2:40 PM 2-6-78.
- 2-10-78 Ran 77 joints of 4-1/2", 10.5#, K-55, 8rd liner set from 2954'-5442'. Cemented with 320 sacks 50/50 Class B Poz with 2% gel, 6-1/4# fine gilsonite per sack, 1/4# gel flake per sack and .6% Halad 9. Plug down at 3:15 PM 2-10-78.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE February 13, 1978

APPROVED BY Signed by A. R. Kendrick TITLE SUPERVISOR DIST. #3 DATE

CONDITIONS OF APPROVAL, IF ANY: