

N.O. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company	8. Farm or Lease Name Decker "A"
3. Address of Operator P. O. Drawer 570, Farmington, New Mexico	9. Well No. #1-A
4. Location of Well UNIT LETTER <u>A</u> , <u>810</u> FEET FROM THE <u>North</u> LINE AND <u>1160</u> FEET FROM THE <u>East</u> LINE, SECTION <u>3</u> TOWNSHIP <u>31N</u> RANGE <u>12W</u> NMPM.	10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 6193' GL	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	Casing Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 3-23-78 Ran 72 joints of 7", 20#, K-55, 8rd casing set at 2930'. Cemented with 135 sacks 50/50 Class "B" Poz with 6% gel, 1/2 cu.ft. Perlite per sack. Followed by 70 sacks Class "B" cement with 2% CaCl₂. Plug down at 9:30 PM 3-23-78.
- 3-29-78 Ran 63 joints of 4-1/2", 10.5%, K-55 liner set from 2789'-5380'. Cemented with 385 sacks 50/50 Class "B" Poz with 2% gel, 6-1/4# fine gilsonite per sack, 1/4# gel flake per sack and .6% Halad 9. Plug down at 8:45 AM 3-29-78.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE March 30, 1978

Original Signed by A. R. Kendrick

APPROVED BY _____ TITLE SUPERVISOR DIST. 43 DATE APR 11-8

CONDITIONS OF APPROVAL, IF ANY: