

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF-077652

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Southland Royalty Company	8. FARM OR LEASE NAME East
3. ADDRESS OF OPERATOR P. O. Drawer 570, Farmington, New Mexico	9. WELL NO. #5-A
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1120' FNL & 1790' FWL	10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 24, T31N, R12W
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6104'	12. COUNTY OR PARISH San Juan
	13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☐
☐
☐
☐
☐

FRACTURE TREATMENT

REPAIRING WELL

☐
☐
☐
☐
☐

SHOOTING OR ACIDIZING

ALTERING CASING

(Other)

ABANDONMENT*

Casing Report ☒
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

2-13-78 Ran 72 joints of 7", 20#, K-55, 8rd casing set at 2913'. Cemented with 180 sacks 50/50 Class "B" Poz with 6% gel followed by 70 sacks Class "B" cement with 2% CaCl. Plug down at 1:15 AM 2-14-78.

2-18-78 Ran 59 joints of 4-1/2", 10.5#, K-55 liner set from 2747'-5252'. Cemented with 375 sacks 50/50 Class B Poz with 2% gel, 6-1/4# fine gilsonite per sack, 1/4# gel flake per sack and .6% fluid loss additive. Plug down at 3:40 AM 2-19-78.



18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE District Production Manager DATE February 20, 1978

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

