

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ gas ☒ other ☐2. NAME OF OPERATOR
El Paso Natural Gas Company3. ADDRESS OF OPERATOR
P.O. Box 289, Farmington, NM 874014. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17
below.)
AT SURFACE: 1840' N, 450' W
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,
REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
CHANGE ZONES ☐
ABANDON* ☐
(other) ☐

SUBSEQUENT REPORT OF:

☐
☐
☐
☐
☒
☐
☐
☐
☐
☐5. LEASE
SF 078389A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME
San Juan 32-9 Unit8. FARM OR LEASE NAME
San Juan 32-9 Unit9. WELL NO. (REM)
9710. FIELD OR WILDCAT NAME
Blanco Pk. Cliffs11. SEC., T., R., M., OR BLK. AND SURVEY OR
AREA12. COUNTY OR PARISH 13. STATE
San Juan New Mexico

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)
6303' GL(NOTE: Report results of multiple completion of zone
change on Form 9-330.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates,
including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and
measured and true vertical depths for all markers and zones pertinent to this work.)

-16-81: MOL & RU. Ran CBL to 1300'. Where tool hung up.

-17-81: Logged back to surface.
Cleaned out to bridge plug at 2755'. Ran CBL from 2755 to

1300'. Showed no bond.

-18-81: Ran free points 100% free at 150'. Stuck at 200'. Ran chemical
cut at 1235'. Could not circ. pipe free. Made chemical cut at 160'.Washed down to 248'. Latched onto fish at 149'.
Stuck at 250'. Cut 2 7/8". Washed down to 344'. TIHW/ over shot. Latched fish and pulled, fish came free. Pulled
old 2 7/8" down to chemical cut at 1235'. Strap old tubing to getnew corrected chemical cut depth of 1227'. (Corrosion holes in
joints.) TIH W/ 2 7/8" tubing (new) Ream to 1227'.

Subsurface Safety Valve: Mann. and Type

18. I hereby certify that the foregoing is true and correct

SIGNED J. H. Moore
DATE May 8 1981
TITLE Drilling Clerk

(This space for Federal or State office use)

DATE

TITLE

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

Instructions

General: This form is designed for submitting proposals to perform certain well operations when completed, as indicated, on Federal and Indian lands pursuant to applicable Federal law and regulations, and, if approved or accepted by any State, on all lands in such State, pursuant to applicable State law and regulations. Any necessary special instructions concerning the use of this form and the number of copies to be submitted, particularly with regard to local, area, or regional procedures and practices, either are shown below or will be issued by, or may be obtained from, the local Federal and/or State office.

Item 4: If there are no applicable State requirements, locations on Federal or Indian land should be described in accordance with Federal requirements. Consult local State or Federal office for specific instructions.

Item 17: Proposals to abandon a well and subsequent reports of abandonment should include such special information as is required by local Federal and/or State offices. In addition, such proposals and reports should include reasons for the abandonment; data on any former or present productive zones, or other zones with present significant fluid contents not sealed off by cement or otherwise; depths (top and bottom) and method of placement of cement plugs; mud or other material placed below, between and above plugs; amount, size, method of parting of any casing, liner or tubing pulled and the depth to top of any left in the hole; method of closing top of well; and date well site conditioned for final inspection looking to approval of the abandonment.

- 4-20-81: Cleaned out . Tag stub at 1239'. TOOH w/wash over pipe. Ran in w/ 8 5/8" retrievable bridge plug set at 55'. Nipple down BOP. Changed out well head. Nipple up BOP. Retrieve Bridge plug. Then TIH w/ casing patch solidified mud inside patch. O ring twisted inside patch. Could not get over stub. Picked up washover shoe & washed over stub.
- 4-22-81: Shot 2 holes at 1535'. Cemented w/702 cf. cement WOC 18 hours.
- 4-23-81: Drilled out cement from 1338-1542'. Cleaned out bridge plug at 2755'. Pressure tested perforated hole to 1000# held ok.
- 4-24-81: TIH w/ mill to bridge plug & circ. hole w/ water. Drilled Bridge plug out.