



10/1/75

BT- 2910' - sent in 4/3-7/8" bit and cleaned out cement to 2752'. Went on to 2907' and cleaned out. Circ. hole clean and displaced w/fresh water.

10/6/75

BT- 2907' - pressure test casing & well head to 2000 psi. by Western. Perforated by 10 int. 2790-90 1/2' - 2 jets; 2800-01' - 1 jets; 2812-10' - 4 jets; 2835-35' - 1 jets; 2840-42' - 3 jets; 2854-54 1/2' - 2 jets; 2858-58 1/2' - 2 jets; 2860-60 1/2' - 2 jets; 2865-65 1/2' - 2 jets. Total 24 jets - 14 (0.33" dia.) jets. (Note: One section of one gun run was shot out of zone & shots 2840' to 37') After examination of log was made, it was decided to continue with completion, shots are in tight zones of pay section) ran Baker strand le. packer and broke down perforations. 2840 - 65' - 1300 psi; 2835 - 41' - 1450 psi; 2790 - 2905' - 1000 psi. Using 500 gal. 15% HCl. Coiled packer. 10% HCl and sand-water fracture by Western with 20,000 gal. 20/40; 20,000 gal. 10/20 sand & 40,000 gal. 15% HCl. Water w/ 1% and 10% HCl. 10% HCl. 42 bpm and 800 psi. w/2000 gal.; treated 44 bpm and 800 psi. average. Flush w/2000 gal. to 400 psi.; 15 min 300 psi. Left well shut-in overnight.