

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. SF-075215A
2. NAME OF OPERATOR Southland Royalty Company		6. IF INDIAN, ALLOTTEE OR TRIBE NAME
3. ADDRESS OF OPERATOR P.O. Drawer 570, Farmington, New Mexico 87401		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1840' FNL & 790' FWL		8. FARM OR LEASE NAME Vanderslice
14. PERMIT NO.		9. WELL NO. #2-A
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6473' GR		10. FIELD AND POOL, OR WILDCAT Blanco Mesa Verde
		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 18, T32N, R10W
		12. COUNTY OR PARISH San Juan
		13. STATE New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other)

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other)


REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

Spud & Casing Report ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

7-4-78 Spudded 12 1/4" surface hole at 6:00 PM, 7-4-78, to a TD of 240'. Ran 5 joints of 9 5/8", 36#, K-55, ST & C, casing. Set at 235'. Cemented with 110 sacks of Class "B" with 1/4# gel flake per sack and 3% CaCl<sub>2</sub>. Cement circulated to surface. Plug down at 11:50 PM, 7-4-78.



18. I hereby certify that the foregoing is true and correct

SIGNED

*Stan Ryan*

TITLE

District Production Manager

DATE

7-5-78

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: