

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Great Western Drilling Co.		8. Farm or Lease Name J. E. Decker
3. Address of Operator 125 Petroleum Plaza Farmington, N.M. 87401		9. Well No. 5
4. Location of Well UNIT LETTER P , 1170 FEET FROM THE South LINE AND 1150 FEET FROM THE East LINE, SECTION 7 TOWNSHIP 32N RANGE 11W NMPM.		10. Field and Pool, or Wildcat Blanco P.C. Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 6613' G.R.		12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-7-78 Spud 12 1/4 hole @ 10:00 P.M. 8-6-78 ran 3 jt's 8 5/8" 24# J-55 casing total 111' set 121' K.B. cemented w/90 sacks class "B" reg. + 3% CaCl₂ circulate 28 sacks good cement around plug down @ 6:00 A.M. 8-7-78.

8-17-78 Ran 111 jt's 2 7/8 J-55 6.5# EUE casing total of 3414' set @ 3423' K.B. cemented w/280 sacks 65-35 posmix + 12% gel followed with 100 sacks class "B" reg. plug down @ 10:00 A.M. 8-17-78. released drilling rig 12:00 P.M. 8-17-78.

8-18-78 Ran temp. survey top of cement outside 2700' T.D. inside 2147'.

8-23-78 Moved in pulling unit picked up 1" and 2 1/4" bit, drill cement out from 3147' to 3385'.

8-25-78 Ran 1" outside of 2 7/8" casing to 2700' pump 380 sacks cement 65-35 posmix + 12% gel cement circulate pull and lay down 1" I.J. released pulling unit 6:00 P.M. 8-25-78.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original signed by:

D. E. BAXTER

SIGNED _____ TITLE **Superintendent** DATE **Sept. 7, 1978**

Original signed by: _____

SUPERINTENDENT

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: