

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	2

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)	
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company	8. Farm or Lease Name Rattlesnake Canyon
3. Address of Operator P. O. Drawer 570, Farmington, NM 87401	9. Well No. #1-A
4. Location of Well UNIT LETTER <u>P</u> <u>1045'</u> FEET FROM THE <u>South</u> LINE AND <u>1175'</u> FEET FROM THE <u>East</u> LINE, SECTION <u>32</u> TOWNSHIP <u>32N</u> RANGE <u>8W</u> NMPM.	10. Field and Pool, or Wildcat Blanco MV/Pump Mesa Frt.
15. Elevation (Show whether DF, RT, GR, etc.) 6547' GR	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <u>Spud and Casing Report</u> <input checked="" type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-2-79 Spudded 12 1/4" surface hole @ 4:15 PM, 5-2-79 and drilled to a TD of 240'. Set 5 joints (220.06') of 9 5/8", 36#, K-55 casing @ 232'. Cemented with 135 sacks of Class "B" with 1/4# gel flake per sack and 3% CaCl₂. Cement circulated to surface. Plug down at 10:15 PM, 5-2-79.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Production Manager DATE 5-3-79

Original Signed by A. R. Kendrick

APPROVED BY _____ TITLE SUPERVISOR DIST. #3 DATE MAY 4 1979

CONDITIONS OF APPROVAL, IF ANY: