

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
		5. State Oil & Gas Lease No.
1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Southland Royalty Company		8. Farm or Lease Name Albino Canyon
3. Address of Operator P. O. Drawer 570, Farmington, NM 87401		9. Well No. #2
4. Location of Well UNIT LETTER <u>L</u> <u>1610'</u> FEET FROM THE <u>South</u> LINE AND <u>790'</u> FEET FROM THE <u>West</u> LINE, SECTION <u>36</u> TOWNSHIP <u>32N</u> RANGE <u>8W</u> NMPM.		10. Field and Pool, or Wildcat Albino PC Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 6956' GR		12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOBS <input type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> Casing Report <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5-20-79 Set 128 joints (4029.41') of 2 7/8", 6.5#, J-55, 8 Rd casing at 4040'. Cemented with 331 sacks of 50/50 Class "B" with 6% gel followed by 50 sacks of Class "B" with 2% CaCl₂. Plug down at 2:00 PM, 5-20-79.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED CCP TITLE District Engineer DATE 5-21-79
Original Signed by A. R. Kendrick
APPROVED BY _____ TITLE SUPERVISOR DATE MAY 24 1979
CONDITIONS OF APPROVAL, IF ANY:

